

Re: Milling/Paving

We would like to give an update of our plans and schedule for hard surface restoration of Elizabethtown Gas lines.

Milling and paving is to begin Thursday, August 1st; with the milling portion completed by Friday August 2nd, 2024. Our paving crew will be following behind and I believe most of the work will be completed by Friday August 2nd. Depending on our progress there still may be a few side streets that may need to be paved on Monday August 5th.

Church St. is a county road, and that work will be completed by Atlantic Infrastructure. We will try to find out the exact schedule for that job and will communicate it effectively.

If you have any questions or concerns, please feel free to reach out to me at 973-418-9504.

Ted Herles
Restoration Supervisor
Skoda Contracting